

# **ROUTE 73 (CHURCH ROAD) INTERSECTION IMPROVEMENTS PROJECT**

PUBLIC WORKS MEETING – 2/7/2024

# PURPOSE AND AGENDA

- Purpose: Provide Cheltenham Township with an update on the Church Road Intersection Improvements Project.
- Agenda:
  - Project Improvements
  - Project Schedule
  - During Construction
  - Contact Info



# PROJECT LIMITS



# PROJECT IMPROVEMENTS

- Road widening to add turn lanes on Church Road and Greenwood Avenue
- New traffic signals, pedestrian ADA ramps, and crosswalks on Church Road at Greenwood Avenue and Church Road at Rices Mill Road
- New roadway drainage, stormwater basin, sidewalk, and curbing
- New sidewalk along Church Road
- Curtis Arboretum rebuilt perimeter stone wall and 22, 12-inch caliper trees will be planted along the Church Road and Greenwood Avenue frontage




# TOWNSHIP COORDINATION


- Curtis Arboretum Trees
  - 22, 12-inch caliper trees will be planted along Church Road and Greenwood Avenue
  - Coordinated species and planting locations/groupings
- Curtis Arboretum Wall
  - Perimeter stone wall will be rebuilt and faced with existing materials (as available)
- Sidewalk eliminated along south side of Church Rd, between Randall Rd and Greenwood Ave



# FINAL PROJECT PLAN



# PROJECT SCHEDULE



# UTILITY CONSTRUCTION

- Work Completed in 2023
  - Aqua water main replacement (Sinkler Rd through Greenwood Ave)
  - Enbridge pipeline replacement (Randall Rd to Greenwood Ave)
- Advance utility relocations
  - Aqua will replace the water main from Tacony Creek to Sinkler Road
  - PECO and Verizon will relocate utility poles and wires away from the proposed construction
  - Requires off-peak lane closures and detours




# PENNDOT CONSTRUCTION



- One-way detours on Church Road and Greenwood Avenue will be needed to construct the drainage and pavement improvements
- Phases of construction:
  - Phase 1 – construction work outside of the existing roadways (all roadways open)
  - Phase 2 – Detour Route 73/Church Road west and Greenwood Avenue south
  - Phase 3 – Detour Route 73/Church Road east and Greenwood Avenue north
  - Phase 4 – Construction work using short term traffic patterns (all roadways open)



# PHASE 2 DETOUR



# PHASE 3 DETOUR



# Project Contact

Curt Venditti  
PennDOT Consultant Project Manager

[c-cvenditt@pa.gov](mailto:c-cvenditt@pa.gov)

