



FOR IMMEDIATE RELEASE
October 07, 2016

PennDOT Elk / McKean County Maintenance work schedule for the week of October 10, 2016-October 14, 2016

Ridgway, PA – The Pennsylvania Department of Transportation Elk / McKean County Maintenance announces the following work schedule for the week of October 10th 2016 weather permitting. Motorists should travel with extra caution in these and all work areas. Motorists should be aware that due to the nature of highway maintenance and emergency work, crews could be working on any highway at any time of the day or night

Maintenance work scheduled by Elk County employees includes:

- SIGN REPAIRS- Various Routes, County wide
- CRACK SEALING- SR1008, West Creek Road, St. Marys & SR 4009, Lamont Rd. Highland
- BRUSHING- SR3003, Shawmut Rd.
- SIDE DOZING- SR219, Boot Jack Road, Ridgway
- BRIDGE REPAIRS- SR4007, Silver Creek Rd. Johnsonburg
- PIPE TRENCH PATCHING- SR4009, Highland Road, Kane

Maintenance work scheduled by McKean County employees includes:

- SIGN REPAIRS- Various Routes, County wide
- PATCHING- All Routes, Kane, Bradford and Mount Jewett area
- SPOT MILLING- 646, Cyclone to Aiken
- SIDE DOZING- 770/4001, Minard Run & Big Shanty
- CRAFCO-SR0006, Kane area
- BRIDGE REPAIRS- 1011, Barnium
- SHOULDER STABILIZATION- 0770, Custer City area
- PIPE TRENCH PATCHING – 46, South Kendall
- DITCHING –46, Columbia Hill area, 0646, Bradford & 1009, Bells Run
- CRACK SEALING- 2001, Seven Mile in Clermont

CONSTRUCTION ACTIVITIES PLANNED INCLUDE THE FOLLOWING:

SR0046 / SR 0146: Contractor-IA Construction

PROJECT START DATE- 08/15/16 TARGET END DATE 11/23/2016

Week of: (10/10/2016-10/14/2016)

IA Construction has scheduled full depth reclamation work on SR46 from the Cameron County line to the intersection of SR46 and 146. Midland Corporation from Towanda NY will be performing the actual grind. In this phase emulsified oil and cement will be mixed into the grind process. This will then be graded and rolled. This operation is scheduled to be completed Monday or Tuesday. The placement of binder material will follow. The road will remain closed until the FDR area is covered with bituminous binder material. Only local traffic/residents will be permitted to traverse the road. The roadway will then receive a wearing course. Bob Cummins contracting will continue drainage work throughout the entire project. This operation will cause dust from the road grindings and cement additive that were missed with oil. Please be advised the road is closed and will remain closed.

Nonresidents will be asked to turn around and utilize the marked detour.

**SR-0155-532 Port Allegany to Keating- Contractor: I.A Construction Corp
Work planned for (NO UPDATE)**

The contractor shall complete the line painting and opening the passing zones. The drainage operations will be completed adding screens and location markers to the drain pipes.

The bridge repair work will continue consisting of placing an epoxy overlay on the bridge near Route 6.

The Subcontractor will also be installing guiderail throughout the project.

Traffic should be flagged during this work and additional delays are possible

There **WILL BE FLAGGING OPERATIONS SO USE CAUTION.**

For more information, visit www.dot.state.pa.us or call 570-726-2200

Motorists can check conditions on more than 40,000 roadway miles by visiting www.511PA.com. 511PA, which is free and available 24 hours a day, provides traffic delay warnings, weather forecasts, traffic speed information and access to more than 770 traffic cameras.

511PA is also available through a smartphone application for iPhone and Android devices, by calling 5-1-1, or by following regional Twitter alerts accessible on the 511PA website.

Follow PennDOT on Twitter at www.twitter.com/511PAStateCOLL

Media contact: Marla Fannin, Press Officer, 814-765-0423

#